

20614

**ADOPTED**  
BOARD OF TRUSTEES OF  
COMMUNITY COLLEGE DISTRICT NO. 508

MAY 8 - 1998

BOARD OF TRUSTEES OF COMMUNITY COLLEGE DISTRICT NO. 508  
County of Cook and State of Illinois

COUNTY OF COOK  
AND STATE OF ILLINOIS

CONSTRUCTION OF SEVENTH FLOOR DATA CENTER - ADDITIONAL COSTS  
CENTRAL ADMINISTRATION

[Amend Board Reports #20499 dated 3-5-98 and #19915 dated 5-1-97]

THE CHANCELLOR

REPORTS

that in Board Reports #20499 dated 3-5-98 and #19915 dated 5-1-97, the Board awarded the construction of a computer data center on the 7th floor of the 226 West Jackson facility to Signature Construction, Downers Grove, Illinois, in the total amount of \$441,250.00; and

that due to modifications to contract documents outside the vendor's control, there have been additional costs incurred for materials and labor in the total amount of \$1,065.00 or .24% over the original contract amount; and

that staff in the Office of Information Technology have reviewed the increased costs and find them reasonable and acceptable; and

that Signature Construction is an MBE vendor and is in compliance with District WBE requirements

THE CHANCELLOR

RECOMMENDS

that the Board of Trustees approves the issuance of a purchase order addendum in the amount of \$1,065.00 to Signature Construction, Downers Grove, Illinois, bringing the total project purchase order to \$442,315.00.

FINANCIAL

\$1,065.00 - ICCB Matching Grant

Respectfully submitted:

Wayne D. Watson  
Chancellor

May 8, 1998